

গণপ্রজাতন্ত্রী বাংলাদেশ সরকার
শিক্ষা মন্ত্রণালয়
মাধ্যমিক ও উচ্চ শিক্ষা বিভাগ
মাধ্যমিক ও উচ্চ শিক্ষা অধিদপ্তর
সেকেন্ডারি এডুকেশন সেক্টর ইনভেস্টমেন্ট প্রোগ্রাম


স্মারক : মাউশি/সেসিপ/এসপিএসইউ/২-৪১৭/PMC চলমান কার্যক্রম (পাট-৭)/২০১৮/৫৮০২ তারিখ : ২৭ মে ২০২০

বিষয় : সেকেন্ডারি এডুকেশন সেক্টর ইনভেস্টমেন্ট প্রোগ্রাম (সেসিপ) আওতায় স্থাপিত ৬৪০টি আইসিটি লার্নিং সেন্টারের রক্ষণাবেক্ষণ প্রসঙ্গে।

উপর্যুক্ত বিষয়ে দৃষ্টি আকর্ষণ করা যাচ্ছে যে, কোভিড-১৯ পরিস্থিতির কারণে শিক্ষা প্রতিষ্ঠানসমূহে মধ্য মার্চ হতে শিক্ষা কার্যক্রম বন্ধ থাকায় সেসিপ-এর আওতায় স্থাপিত ৬৪০টি আইসিটি লার্নিং সেন্টার দীর্ঘদিন যাবৎ অব্যবহৃত রয়েছে। শিক্ষাপ্রতিষ্ঠানসমূহ আরও কিছুদিন বন্ধ থাকবে মর্মে ধারণা করা যাচ্ছে। এক্ষেত্রে আইসিটি লার্নিং সেন্টারসমূহ আরও কিছুদিন অব্যবহৃত থাকবে। আইসিটি লার্নিং সেন্টারের সার্ভার ও ল্যাপটপসমূহ দীর্ঘদিন বন্ধ থাকলে এগুলো অকার্যকর (malfunctioning) হয়ে যেতে পারে। বর্ণিত আইসিটি লার্নিং সেন্টারসমূহ সচল রাখার জন্য সপ্তাহে অন্তত একবার সার্ভার ও ল্যাপটপসমূহ চালু করা প্রয়োজন।

২। এ পরিপ্রেক্ষিতে সেসিপ-এর আওতায় স্থাপিত আইসিটি লার্নিং সেন্টারসমূহ সচল রাখার নিমিত্ত সংশ্লিষ্ট প্রতিষ্ঠানের আইসিটি/দায়িত্বপ্রাপ্ত শিক্ষকের তত্ত্বাবধানে প্রতি সপ্তাহে অন্তত একবার সার্ভার ও ল্যাপটপসমূহ চালু করার (booting) বিষয়টি নিশ্চিত করার অনুরোধ করা হলো।

আঞ্চলিক পরিচালক,
মাধ্যমিক ও উচ্চশিক্ষা,
সকল অঞ্চল।


(প্রফেসর ড. শামসুন নাহার)
২৪.০৫.২০২০
যুগ্ম প্রোগ্রাম পরিচালক (বু. দা.)
সেকেন্ডারি এডুকেশন সেক্টর ইনভেস্টমেন্ট প্রোগ্রাম।
ইমেইল: shamsunamin@yahoo.com
ফোন: ৯৫৫৩৭১২

সদয় অবগতি ও প্রয়োজনীয় কার্যার্থে অনুলিপি:

- ০১। মহাপরিচালক, মাধ্যমিক ও উচ্চশিক্ষা, বাংলাদেশ, শিক্ষাভবন, ঢাকা।
- ০২। জেলা শিক্ষা অফিসার (সকল)।
- ০৩। উপজেলা মাধ্যমিক শিক্ষা অফিসার (সকল)।
- ০৪। অধ্যক্ষ/প্রধান শিক্ষক/সুপার, সংশ্লিষ্ট প্রতিষ্ঠান (সেসিপ-এর আওতায় আইসিটি লার্নিং সেন্টার স্থাপিত হয়েছে এরূপ প্রতিষ্ঠান)।

Govt. of the People's Republic of Bangladesh
Ministry of Education
Secondary and Higher Education Division
Directorate of Secondary and Higher Education
Secondary Education Sector Investment Program

Memo : DSHE/SESIP/SPSU/2-417/PMC Activities(Part-7)/2018/5803 Date : 27.05.2020

Record of online meeting regarding progress of civil works in 70 ILCs

A virtual meeting was held at 12 am on 13 May 2020 on the current status of readiness for operationalization of 70 new ILCs under SESIP. The relevant officials of SPSU, SESIP and EED along with the concerned consultants participated in the online review session which was anchored by Prof. Dr. Shamsun Naher, JPD (RC), SESIP. The list of participants in the virtual conference is as below:

Govt Officials:

- i. Eng. Samir Das, Superintendent Engineer, EED, MoE;
- ii. Mr. Shipon Kumar Das, Deputy Director, Program, SPSU, SESIP, DSHE
- iii. Mr. Md. Ataur Rahman, Assistant Director, Equity, SPSU, SESIP, DSHE

Consultants:

- i. Dr. M. Amanullah (Mak) Khan, Team Leader, SESIP, DSHE, MoE
- ii. Dr. Prof. Sirazul Hoque, Senior Secondary Education Specialist, ADB,
- iii. A. K. M. Shamsul Haque, Information and Communication System Architect, SESIP/ADB;

2. At the beginning of the conferencing, Prof. Dr. Md. Sirazul Hoque, Sr. Secondary Education Implementation Specialist, ADB Consultant for SESIP, explained the purpose of the meeting as to analyse the slow progress of civil works in a significant number of sites included in the list of 70 ILCs wherein installation would not be possible although the equipment were ready for supply. In this context, he underscored the need for expeditious completion of civil works for the favour of installation of equipment. Mr. A K M Shamsul Hoque, EMIS Specialist, SESIP-PMC, drew the attention of the participants that only 47% ILCs were ready for installation and also shared the progress status of civil works in the 70 ILCs as tabulated below:

Name of Zone	# of ILC	Completed	Not Completed
Dhaka	12	6	6
Mymensingh	11	3	8
Cumilla	5	3	2
Chittagong	8	7	1
Sylhet	8	0	8
Rajshahi	7	0	7
Rangpur	5	5	0
Khulna	6	6	0
Barisal	7	3	4
	69	33	36



Note: Information of one school could not be collected. The information was collected in recent weeks from the respective responsible field officials over cell phone and through email.

3. A spontaneous discussion took place in the virtual meeting on the current progress status of civil works in 70 ILCs. Eng. Samir Das explained the reasons behind the slow progress of civil works and described the initiatives taken for expeditious completion of the works in the mentioned sites. He assured the meeting that all ILCs will be ready for installation by June 2020. Mr. Shipon Kumar Das, Deputy Director (Program), SESIP requested to make a few of the ILCs ready for installation from the beginning of June and complete the others in a phased manner through to the end of June so that the installation of equipment can also be completed following that sequence.

4. Decision:

The following decisions were taken in the meeting.

- 4.1 The 70 ILCs will be ready for operationalization by 30 June 2020;
 - 4.2 Prof. Dr. Sirazul Hoque, and Mr. Ataur Rahman will liaise with Joint Program Director (JPD) to adjust the hardware delivery schedule with the readiness of 70 ILCs for proper operationalization.
 - 4.3 AD (Equity), SPSU and EMIS Specialist, SESIP will monitor closely the progress of Civil Work (case by case) and will also liaison with EED to complete the task within June 2020.
5. The meeting ended with a thanks from and to the meeting Anchor and JPD (RC), SESIP.


27.5.2020
Prof. Dr. Shamasun Naher
Joint Program Director (RC)
Secondary Education Sector Investment Program